

PROCUREMENT PLAN 2015 ECOWAS WORKS

S/N	Description	Bid Reference	Lot No.	Basic Data				Bid documents			Invitation	Bidding Period		Bid Evaluation Report			Contract Award				CONTRACT EXECUTION		
				Procure Method	Pre / Post Qualification	Prior or Post Review	Plan vs. Actual	Prep & Submission by Procure Div.	Approval by Procurement Committee/Board	ECOWAS Website National Newspaper		Bid Invitation Date	Bid Closing-Opening	Bid Evaluation Report	Award by PC/Board/HOPD	Approval by PR/VP/CGAC	Contract Amount US\$ '000	Date of Contract Award	Date of Contract Signature	Date of Delivery	Tempory Reception	Final Reception	Final Cost
List of Contracts																							
1	Washing and Polishing of the External Mosaic Tiles ECOWAS Building	COMW/LCB/01/2015	01	LCB	Post Qualification	Prior	Actual	05/03/15	10/03/15	13/03/15	13/03/15	12/04/15	14/04/15	17/04/15	22/04/15	29/04/15	20/05/2015	22/05/15	25/05/15				
2	Development of the second and third phases of the Logistics Depot at Lungi, Sierra Leone.	COMW/ICB/01/2015	01	ICB	Post Qualification	Prior	Actual	05/03/15	12/03/15	19/03/15	19/03/15	03/05/15	17/05/15	17/05/15	24/05/15	01/06/15	15/06/15	14/09/2015	14/02/16	13/01/17			
3	Fencing of Airport Road Land /ADMIN/ECOWAS BUDGET	COMW/RCB/01/15	01	RCB	Post Qualification	Prior	Actual	05/03/15	12/03/15	19/03/15	19/03/15	18/04/15	28/04/15	28/04/15	05/05/15	12/05/15	26/05/15	23/08/2015	22/07/15	22/09/15			
4	External Lightning Installation with Solar PV System	COMW/RCB/02/15	01	RCB	Post Qualification	Prior	Actual	05/03/15	12/03/15	19/03/15	19/03/15	18/04/15	28/04/15	28/04/15	05/05/15	12/05/15	26/05/15	23/08/2015	22/07/15	22/09/15			
TOTAL																							

ICB: INTERNATIONAL COMPETITIVE BIDDING
 RCB: REGIONAL COMPETITIVE BIDDING
 LCB: LOCAL COMPETITIVE BIDDING
 NA: NOT APPLICABLE